





OMB Control No. 0660-0047 Expiration Date: 07/31/2025

	IRIBAL BR	OADBAND CONNECTIVITY	TROGRAM ANTOAL REPORT			
			GENERAL INFORMATION			
_	Recipient Organization:	Prairie Band Potawatomi Nation	Award Identification Number:	NT23TBC0290079-T1-01		
GENERAL	Recipient Street Address:	16281 Q Rd	Report Submission Date	04/01/2024		
	City, State, Zip Code:	Mayetta, KS 66509	(MM/DD/YYYY):			
	DUNS/UEI Number:					
9	Period of Performance Start Date (MM/DD/YYYY):	04/01/2023	Period of Performance End Date (MM/DD/YYYY):	03/31/2026		
	Report Period Start Date (MM/DD/YYYY):	04/01/2023	Report Period End Date (MM/DD/YYYY):	03/31/2024		
	Provide the number of locations or geographic areas at which broadband service was provided using the grant funds. (Please attach associated shapefiles of geographic area (600 words or less)					
1	Not applicable — Project has not been completed and no locations have been connected to broadband service.					
	Please describe each service provided with grant funds. (600 words or less)					
2	Not applicable — Project has not been completed and no locations have been connected to broadband service.					
3	If applicable, please list subcontractors and describe how they expended funds. (600 words or less)					
	Not applicable — Prairie Band Potawatomi Nation (PBPN) has not awarded any contracts for the project at this time.					
4	Please describe how the recipient and subrecipient (if applicable) expended the funds. (600 words or less) Not applicable — PBPN has not yet expended any funds, as the project could not move forward until the NEPA categorical exclusion was completed.					
5	If applicable, please list each subrecipients that received a subgrant through funding. (600 words or less)					
	Not applicable — PBPN is not awarding subgrants for this project.					
5	1					
5	date. What steps did you take t	o address them? (600 words or less)		u experienced during the reporting period of this award to		
6	date. What steps did you take to As reported in PBPN's no-cost ex- official start date of the period of rights of way and permitting, and timeline. PBPN adjusted the time	to address them? (600 words or less) extension request, the project schedul f performance on April 1, 2023, and th d the time required to complete the l eline of the workplan and assembled a	e for our broadband infrastructure deployme ie project kick-off with NTIA on July 7, 2023. Ac NEPA categorical exclusion process prevented	ent work was delayed by a three-month interval between to dditionally, personnel turnover, legal hindrances in securing d the project from progressing according to the planned roject issues as they arise to prevent any further delays. A ne		
	date. What steps did you take to As reported in PBPN's no-cost experience official start date of the period or rights of way and permitting, and timeline. PBPN adjusted the time cost extension request describing Please describe whether or not yor less)	to address them? (600 words or less) extension request, the project schedule f performance on April 1, 2023, and the dine required to complete the leline of the workplan and assembled a githese setbacks and the adjusted time organization connected NOFO purposes.	e for our broadband infrastructure deployme te project kick-off with NTIA on July 7, 2023. At NEPA categorical exclusion process prevented dedicated broadband taskforce to address pr neline was submitted and approved in eRA on urpose areas to broadband adoption and use	ent work was delayed by a three-month interval between to dditionally, personnel turnover, legal hindrances in securing d the project from progressing according to the planned roject issues as they arise to prevent any further delays. A no n February 14, 2024. or broadband infrastructure deployment work. (600 word		
0	date. What steps did you take to As reported in PBPN's no-cost experience official start date of the period or rights of way and permitting, and timeline. PBPN adjusted the time cost extension request describing the properties of the period	to address them? (600 words or less) extension request, the project schedule from the project sc	e for our broadband infrastructure deployme the project kick-off with NTIA on July 7, 2023. At NEPA categorical exclusion process prevented the dedicated broadband taskforce to address princeline was submitted and approved in eRA on the arrangement of the province areas of improving quite entrepreneurship, remote learning, and tender that the NOFO purpose areas NTIA TBCP prince are areas not prince areas NTIA TBCP prince are areas NTIA TBCP prince are areas NTIA TBCP prince areas NTIA TBCP prince areas NTIA TBCP prince are areas NTIA TBCP prince	int work was delayed by a three-month interval between t dditionally, personnel turnover, legal hindrances in securin d the project from progressing according to the planned roject issues as they arise to prevent any further delays. A n n February 14, 2024.		
6	date. What steps did you take to As reported in PBPN's no-cost experience official start date of the period or rights of way and permitting, and timeline. PBPN adjusted the time cost extension request describing Please describe whether or not or less) PBPN connected its planned broactivity, and creating opportunit communities. Deploying broadbaservices to currently unserved her remains available and affordable.	to address them? (600 words or less) extension request, the project schedule from the project schedule from the project schedule from the	e for our broadband infrastructure deployme the project kick-off with NTIA on July 7, 2023. At NEPA categorical exclusion process prevented the dedicated broadband taskforce to address princeline was submitted and approved in eRA on the arrangement of the province areas of improving quite entrepreneurship, remote learning, and tender that the NOFO purpose areas NTIA TBCP prince are areas not prince areas NTIA TBCP prince are areas NTIA TBCP prince are areas NTIA TBCP prince areas NTIA TBCP prince areas NTIA TBCP prince are areas NTIA TBCP prince	ent work was delayed by a three-month interval between to ditionally, personnel turnover, legal hindrances in securing the project from progressing according to the planned roject issues as they arise to prevent any further delays. A note between 14, 2024. Or broadband infrastructure deployment work. (600 word wallty of life, spurring economic development and commercially of life, spurring broadband access to Native Americally outcomes by providing affordable, high-speed internation.		

TRIBAL BROADBAND CONNECTIVITY PROGRAM ANNUAL REPORT

°	NEPA categorical exclusion documentation to NTIA on February 27, 2024, and are finalizing the report based on NTIA's feedback provided on March 21, 2024. PBPN also submitted a memo on March 26, 2024, to confirm Avoidance of Federal Funding Duplication according to the special award condition listed in the Notice of Award. Additionally, PBPN is in the process of securing rights of way and permitting for the project.				
9	Using the Excel spreadsheet template titled "TBCP Reports Addendum A", please provide an updated count of Households within each of the eligible tribal block groups along with their Location ID that you connected to your network. The locations should match and conform to the Federal Communications Commission (FCC) Broadband Serviceable Location Fabric, which is a unique identifier for the geographic coordinates, and where available, the address(es) associated with each location. Please be sure to select 'Annual Report' checkbox when completing the addendum.				
10	Using the Excel spreadsheet template titled "TBCP Reports Addendum B", please provide an updated count of Tribal Businesses within each of the eligible tribal block groups along with their Location ID that you connected to your network. The locations should match and conform to the Federal Communications Commission (FCC) Broadband Serviceable Location Fabric, which is a unique identifier for the geographic coordinates, and where available, the address(es) associated with each location. Please be sure to select 'Annual Report' checkbox when completing the addendum.				
11	Using the Excel spreadsheet template titled "TBCP Reports Addendum C", please provide an updated count of Community Anchor Institutions (CAIs) within each of the eligible tribal block groups along with their Location ID that you connected to your network. The locations should match and conform to the Federal Communications Commission (FCC) Broadband Serviceable Location Fabric, which is a unique Identifier for the geographic coordinates, and where available, the address(es) associated with each location. Please be sure to select 'Annual Report' checkbox when completing the addendum.				
	I certify to the best of knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.				
	Typed or printed name and title of Authorized Certifying Official:				
CERTIFICATION		Telephone (area code, number and extension):			
	Signature of Certifying Official:				
		Email Address:			
		Date:	04/01/2024		